

NCDOT, Transylvania County, July 2023, Construction Updates

| County       | TIP#            | Route   | Location Description   | Completion Date | Revised Completion Date | Completion Percent |
|--------------|-----------------|---------|--|-----------------|-------------------------|--------------------|
| Transylvania | R-5605          | US-64   | DAVIDSON RIVER VILLAGE CONNECTOR FROM US-64 TO US-276/US-64 IN PISGAH FOREST.  | 4/30/2018       | 12/1/2023               | 92%                |
| Transylvania | 17BP.14.R.182   | SR 1131 | Bridge No. 108 on SR 1131 (Middlefork Rd.) over Middle Fork French Broad River.                                      | 4/19/2023       |                         | 90%                |
| Transylvania | R-5794I, U-5104 | US-64   | US 64 BUS S. CALDWELL ST APPROXIMATELY 70 FEET SOUTH OF INT WITH BRACKEN LN, US 64 FROM JUST WEST OF BREVARD ACADEMY | 6/25/2023       | 10/21/2023              | 75%                |
| Transylvania |                 | US-64   | RESURFACING ON US 64 (ROSMAN HWY) AND VARIOUS SECONDARY ROUTES THROUGHOUT TRANSYLVANIA COUNTY                        | 10/15/2023      |                         | 3%                 |
| Transylvania | B-5550          | SR 1351 | BRIDGE OVER KING CREEK ON SR 1351 (RAILROAD AVE. )   | 6/14/2024       |                         | 4%                 |